

**GOVERNMENT OF TELANGANA**

**ABSTRACT**

PRED- Karimnagar circle – Asst to MPP 2017 -18 Grant – Construction of New GP Building at Mustabad (V&M) – According Extension of Agreement Time up to 31.08.2018 without penalty- – Orders - Issued.

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 408**

**Dated: 27-06-2018**

**Read the following:-**

- 1) G.O.Rt.No.303, PR&RD (Progs.II) Dept, dt.19.12.2014
- 2) G.O.Rt.No.559, PR&RD (Progs.II) Dept, dt.28.08.2017
- 3) From the ENC,PR, Hyd. Lr.No.AEE/DEE/KRMN/GP Building/Mustabad/2018,m dt. 27.03.2018.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 3<sup>rd</sup> read above, Government after careful examination of the proposal, hereby accord EOAT up to 31.08.2018 without penalty for the work "Construction of New GP Building at Mustabad (V&M), Karimnagar circle" as the agency has completed the work within agreement period, to the extent of agreement value and Government have accorded revised administrative sanction for Rs. 60.00 lakhs to complete the work balance additional work costing Rs. 30.00 Lakhs is proposed to entrust to the same agency with the same tender premium due to change in plan of the building.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**

**PRINCIPAL SECRETARY TO GOVERNMENT (FAC)**

**To**

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

**Copy to:**

The OSD to Minister (PR&RD).

SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**